SOUTH ROOF PLANE - OVERVIEW

- Flat RCC roof, clear area approx 9.2 m x 6.4 m
- Surface: cement screed, broadly even
- Orientation: long edge faces south (azimuth ~182 deg)

SITE SURVEY PHOTO | IMG_01_roof_overview_south.png | 05-Aug-2026

PHOTO ID: IMG_01_roof_overview_south.png

ROOF SURFACE - NE CORNER

- Hairline cracks in screed near NE corner
- No spalling or exposed rebar visible
- Ponding stain ring approx 1 m across

SITE SURVEY PHOTO | IMG_02_roof_surface_cracks.png | 05-Aug-2026

PHOTO ID: IMG_02_roof_surface_cracks.png

PARAPET WALL - SOUTH EDGE

- Parapet height approx 0.9 m along south edge
- Brick + plaster, sound condition
- Provides wind shielding for low-tilt arrays

SITE SURVEY PHOTO | IMG_03_parapet_wall.png | 05-Aug-2026

PHOTO ID: IMG_03_parapet_wall.png

OVERHEAD WATER TANK - NW CORNER

- 1000 L tank on RCC frame, frame height approx 2.1 m
- Casts shadow toward SE in late afternoon
- Frame condition: fair, minor surface rust on brackets

SITE SURVEY PHOTO | IMG_04_water_tank.png | 05-Aug-2026

PHOTO ID: IMG_04_water_tank.png

EAST BOUNDARY - NEIGHBOUR'S TREE

- Neem tree approx 8 m tall on east boundary
- Morning shade falls on east half of roof
- Canopy overhang approx 1.5 m over parapet

SITE SURVEY PHOTO | IMG_05_neighbor_tree.png | 05-Aug-2026

PHOTO ID: IMG_05_neighbor_tree.png

SERVICE METER - GROUND FLOOR

- Single-phase meter, 63 A service
- Meter board on external wall near gate
- Meter room dry, lockable

SITE SURVEY PHOTO | IMG_06_meter_board.png | 05-Aug-2026

PHOTO ID: IMG_06_meter_board.png

MAIN DISTRIBUTION BOARD

- Main DB inside ground-floor utility room
- One 32 A spare way available
- Earth wiring present; cover NOT fully opened during visit

SITE SURVEY PHOTO | IMG_07_main_db.png | 05-Aug-2026

PHOTO ID: IMG_07_main_db.png

PROPOSED CABLE ROUTE - WEST WALL

- External wall chase possible, roof to meter room
- Route length approx 12 m, two 90-degree bends
- No existing conduit; new conduit required

SITE SURVEY PHOTO | IMG_08_cable_route.png | 05-Aug-2026

PHOTO ID: IMG_08_cable_route.png

ROOF ACCESS - STAIRCASE + HATCH

- Internal staircase to first floor
- Steel ladder + roof hatch, opening 0.6 m x 0.6 m
- Panel carry-up will need rope lift over parapet

SITE SURVEY PHOTO | IMG_09_staircase_access.png | 05-Aug-2026

PHOTO ID: IMG_09_staircase_access.png

OLD ANTENNA MAST - CENTRE ROOF

- Disused TV antenna mast, guy wires slack
- Base plate bolted to roof; removable
- Owner confirmed mast can be removed

SITE SURVEY PHOTO | IMG_10_antenna_mast.png | 05-Aug-2026

PHOTO ID: IMG_10_antenna_mast.png

ROOF DRAINS - NORTH EDGE

- Two rainwater outlets on north edge
- Clear of debris at time of visit
- Array layout must keep 300 mm drainage margin

SITE SURVEY PHOTO | IMG_11_roof_drain.png | 05-Aug-2026

PHOTO ID: IMG_11_roof_drain.png

EARTH PIT - NEAR GATE

- Existing earth pit chamber near gate
- Cover rusted shut; could not open during visit
- Earth resistance NOT measured

SITE SURVEY PHOTO | IMG_12_earth_pit.png | 05-Aug-2026

PHOTO ID: IMG_12_earth_pit.png